

Minutes of the Shelter Review Meeting

Date : 04th August 2006 (Friday)
Time : 5:30 pm to 06: 05 pm
Venue : Main Conference Hall, Collectorate, Nagapattinam
Chaired by : Mr. Raman, Deputy Collector
Mr. Radha, P.O, DRDA

The Deputy Collector reviewed progress of construction of permanent houses by NGOs. The following are the outcome of the meeting:

Review

CARE INDIA

Pazhayar: The NGO reported that the community here had asked to stop the work. Following the incident, a peace meeting has been organized in Mayiladuthurai in the following week.

CARE PLAN

Kottaimedu: The NGO has made progress in 155 houses out of the 16 allotted.

CASA

Thoduvai:

DPG

Vanavanmahadevi:

EFFICOR

IID

Ambedkar Nagar: IID promised to start another 10 houses in the following week. At the moment, 34 houses have been started out of the 65 allotted.

Silladi Nagar: 46 out of the 66 allotted have been started. The NGO promised to start yet another 10 in the following week.

LUTHERAN WORLD SERVICE

Thirumullaivasal: The NGO has progressed in 185 houses out of the 349 allotted new houses. Mr. Raman promised to hand over land in a week. He also asked the NGO to start the work in the remaining land, instead of waiting until acquiring the land

PCI

Kameswaram: The NGO has progressed in 38 houses against the previous week's status of

35. The total number of houses taken up is 50.

PDA

Seruthur: PDA promised to complete the remaining houses in the following week.

ROTARY

Petrol Bunk: ROTARY asked for land for another 35 houses. Mr. Raman asked them to start work in Nagore site.

SEVA BHARATHI

Keechankuppam: The NGO reported planning to start work for 85 house here.

SEVAI

Poombugar: SEVAI promised to start work for all the new houses in a span of a week. It also expressed concern on duplication in the list of beneficiaries for the houses.