

# MINUTES OF THE NGO'S WEEKLY REVIEW MEETING

**Rc. No.4199/2006/J9**

**Dated: .3.2008.**

**Collector's Office,  
Nagapattinam.**

THE DISTRICT COLLECTOR HAS CONDUCTED THE WEEKLY NGO'S REVIEW MEETING ON **17.03.2008** AT 4.00 P.M IN THE COLLECTOR'S MINI CONFERENCE HALL. THE FOLLOWING OFFICERS AND NGOS HAVE ATTENDED THE MEETING.

DRO,RR, SDC,LA, RDO, NAGAPATTINAM/ MAYILADUTHURAI,APO, EE TDIU AEE,AES (TDIU), NAGAPATTINAM, AEE, TWAD (RWS), THIRUVARUR, EE, TWAD, AEE (TSUNAMI) UNIT II RWS/TWAD/NAGAI, EO, VAILANKANNI/THARANGAMBADI, ST,RR, NAGAPATTINAM, ST,LA MAYILADUTHURAI, AEE, TNSCB, NAGAPATTINAM, AEE, TNEB / SOUTH, NAGAPATTINAM/THARANGAMBADI, AEE MUNICIPALITY, NAGAI BDO'S NAGAPATTINAM, KOLLIDAM, KEELAIYUR, THALAINAYAR, SIRKALI SEMBANARKOVIL VEDARANYAM, THIRUMARUGAL, SUPT. AD SURVEY, NAGAPATTINAM, PA, KATTIDAMAIYAM EE & AEE, O&M, TNEB, SIRKALI/KOLLIDAM,NAGAPATTINAM/VEDARANYAM, AEE, VEDARANYAM MUNICIPALITY, PA, RDO, MAYILADUTHURAI, NCRC & NGO'S

THE FOLLOWING OFFICERS / NGOs DID NOT ATTEND THE MEETING NAMELY MUNICIPAL COMMISSIONER, NAGAPATTINAM /, CSI, GGF, PDA, SALVATION ARMY, VDS, ISED.

THE FOLLOWING ISSUES WERE DISCUSSED IN THE MEETING:

## **I. Completed but not occupied**

| NGO           | Habitation                | Problem   | Department / Official Responsible | Solution  |
|---------------|---------------------------|---|-----------------------------------|---|
| CARE India    | Palaiyar                  | Completed but not handed over houses (565)              | RDO                               | <ul style="list-style-type: none"> <li>✚ 565 Handed over as told by NGO</li> <li>✚ Nobody is present from RDO Office, Mayiladuthurai.</li> </ul>  |
|               | Madavamedu                | Shifting of 12 EB Poles laid on the middle of the road. | TNEB                              | Estimates under preparation will be handed over by Thursday. Approximately 1.30 lakhs EB to do the work without waiting for funds.  |
| CASA          | Thoduvai                  | Land Filling  | EE,TDIU NGO                       | Proposals pending for clearance (6.8 crores proposal)   |
|               | Kottaimedu                | Houses not yet handed over                              | RDO                               | RDO to finalise and allot houses 21 <sup>st</sup> March '08. Nobody is present from RDO Office, Mayiladuthurai.   |
| CARE PLAN     | Sellur                    | Construction of houses                                  | NGO                               | BDO reported that only 102 are working, CARE PLAN submitted tentative schedule of completion. As per that they may handover all 165 by May '24.   |
| IID           | Ambedekar Nagar South     | Providing septic tanks                                  | EE / TDIU                         | Work order issued on 08/2006 not yet completed, three months due for completion. The might have been completed by 11/2006. But not yet completed.   |
| PDA           | Seruthur                  | Finalisation of Beneficiaries                           | NGO / RDO, NGT                    | <ul style="list-style-type: none"> <li>✚ Out of 65 houses allotted 34 are completed. RDO finalise beneficiaries list for 62 houses. He is instructed to finalise for all the 65 houses in this week.</li> <li>✚ Nobody is working in the site as reported by SAG, during their last visit.</li> </ul> |
|               |                           | Septic Tanks not provided by NGO.                       | BDO, EE, TDIU                     | Work order issued on 19.10.2007. Due date for completion is January 2008. But work not yet completed.   |
| REAL PLAN     | Sellur                    | House construction                                      | NGO / RDO                         | Work completed. 81 houses ready for occupation. Remaining 69 houses service connection work over. RDO will in turn handover the keys already finalised beneficiaries. NGO told inauguration function 18 <sup>th</sup> March '08.  |
|               |                           | Land filling  | EE, TDIU BDO, NGT                 | Work order issued on 26.08.07. Due date for completion 26.11.07. Not yet completed.   |
| Seva Bharathi | Keechankuppam (Boat Yard) | Service connection and other basic amenities            | NGO / Municipality                | ✚ 340 houses, Applications for service connection handed over to E.B. Demand prepared by EB on 12.12.07. Funds can be released in J3 section from General funds.  |
|               |                           | J3 issue proceedings to release from General Funds.     |                                   |   |

|              |  |   |   |  |
|--------------|--|---|---|--|
| SIFFS        | Karantheru,<br>Pudupalayam                                       | All Houses Handed Over                          | EO, TP,<br>TNEB<br>TWAD                   | <ul style="list-style-type: none"> <li>✚ Proposals for internal and approach road works sent to DTP. Waiting for EC.</li> <li>✚ 9 P.F. and water pipeline estimates prepared for 1.4 lakhs. Re tender fixed on 28.03.08.</li> <li>✚ TWAD will be doing UGS.</li> </ul> |
|              | Arcottuthurai,<br>Kollitheevu,<br>Mottandithoppu<br>Poovanthoppu | Land filling work                               | Municipality<br>Vdm.                      | Fund not yet provided by CMA. Municipality seeking 5 lakhs from Tsunami section.   |
|              | Andanapettai,<br>Sellur  | Land filling                                    | BDO/NGO                                   | Work under progress. Work will be completed in both sites by 29.02.2008. Further it is extended to 10.03.08. Work not yet completed.   |
|              | Mahalalkshmi<br>Nagar  | Water Supply                                    | Nagapattinam<br>Municipality              | Estimate at Rs. 1 lakh for temporary toilet is prepared by Municipality. To be executed by Kattida Maiyam. Kattidamaiyam has not yet commenced the works. Municipality to take up this with Kattidamaiyam.   |
| TMSSS        |  | Service connection                              | TNEB                                      | Out of 285 service connection 180 services effected. Next week as told by EB. Will be finished by next Monday 31 <sup>st</sup> (18 Poll + 18 street lights) for TMSSS houses and 24 <sup>th</sup> for TNCB houses.   |
|              | Savariyarkoil  | Water supply                                    | TWAD                                      | Estimates are to be prepared 1000 mts and 20P.F. for the remaining 100 houses. Will be forwarded on or before 24.03.08.  |
|              |  | Re-erecting the damaged<br>EB pole              | TNEB /<br>Municipality                    | Rs. 9,000 needed by EB for rectify the uprooted the pole. TNEB to fix up the responsibility for collection of funds.   |
|              |  | Leech Pit /                                     | NGO / TDIU                                | NGO will do leech pit only for Poovanthoppu (105) and Savariyarkoil (225). For the Municipal areas, TWAD is doing UGS in Municipal areas. In rural areas for 1253 houses fund requirement proposal sent to TPIU orders awaited. PD was remitted on 5.02.2008.          |
|              | All Sites  | Leech Pit /                                     | NGO / TDIU                                | <b>Land Filling:</b> Work is under progress. To be completed by 29.02.08. Work started in September 2007. There is very slow progress. Due date for completion November 07. But not yet completed.   |
|              | Sellur (150)   | Completed but not handed<br>over houses         | RDO / TDIU /<br>BDO                       | Vedaranyam Municipality should take full responsibility on the maintenance of pipelines and supply of drinking water. Municipality to hand over the Charge Taken Report to TWAD immediately.   |
|              | Maniyantheevu,<br>Mottandithoppu,<br>Kollitheevu                 | Water Supply<br>maintenance                     | Municipality                              | <b>Phase I – 111:</b> Urban 36 houses occupied. All houses energized.<br>Internal road – Work under progress. 2 <sup>nd</sup> layer WBM under progress.  |
| World Vision | Nambiyar Nagar<br>(Municipal Off. Opp.)                          | Individual House<br>Connections<br>Street light | NGO / RDO<br>NGT / TDIU /<br>Municipality | For UGS, TWAD will under take this work. In urban areas 253 P.F are planned.   |
|              |  |   | TNEB /<br>TWAD                            | <b>Phase II – 353 Urban :</b> Poles erection completed on 22.02.2008. 105 houses already energized. 70 service wire connection pending by NGO. For 134, EB to fix metres.<br><b>Phase II - 428 Rural :</b> Poles erection will be completed 20.03.2008.                |
| UELCI        | Chandrapadi  | Houses not handed over                          | RDO                                       | RDO to instruct Tahsildar to sort out the issue by 15.02.2008.   |

## II. Non Started /Slow Progress

|       |            |                     |     |   |
|-------|------------|---------------------|-----|---|
| SIFFS | Sathangudi | 340 in-situ houses. | NGO | Site clearance is in progress. Work started in 175 houses and demarking work is in progress |
|-------|------------|---------------------|-----|---|

### III. General

|                     |                                  |  |                                  |  |
|---------------------|----------------------------------|--|----------------------------------|--|
| AREDS               | Papakovil                        | Laying of internal road and land filling   | EE / TDIU                        | <b>Internal road:</b> Can be done only after land filling.   |
| CASA                | Perumalpettai                    | New OHT  | TWAD                             | <b>Land filling.</b> Included in 6.8 crores proposals. Tender finalized. Will be started after Thideerkuppam. Will commence on 20.03.08.   |
| GGF                 | Madathukuppam                    | Land Filling for entire rows of houses.  | TDIU                             | Proposal for 21 lakhs sent to PIU for administrative approval on 25.09.07.   |
| HOLY CROSS          | Kesavanpalayam                   | Construction process / Service Wire connection   | NGO / BDO                        | NGO did not work at the site further past one month as reputed by BDO. Notice to be issued.  |
|                     |                                  | Approach Road and Internal Road  | E.O,<br>Tharangambadi            | <b>For Approach road</b> For approach road BT work in progress will be completed 10.03.2008. Further extended to 31.03.2008.   |
|                     |                                  | Land filling   |                                  | Proposal sent to DTP Chennai on 24.09.07. Waiting for EC meeting.  |
| Rajiv Gandhi Trust  | Neithal Nagar                    | Approach Road to Cyclone Shelter   | Municipality, Nagapattinam       | It is told that the JCMA has agreed to execute this work. Proposals sent to CMA by Municipality on 6.07.2007.  |
| Salvation Army      | North Poigainallur               | Demolishing of all 44 houses   | NGO/RDO                          | NGO Salvation Army obtained interim order from Supreme court for statusquo maintenance. 85% Work completed.  |
| SEVAI               | Poombuhar<br>Vanagiri            | Land filling<br>Land filling of water stagnated area   | TDIU                             | The EE, TDIU sent proposal to PIU on 25.09.07 OSD and PD were reminded during their visit. Poles erected. Street light and 49 houses are energized. For the remaining 76 houses service wire work by NGO is pending. To be completed in this week. |
| Seva Bharathi       | Panangudi                        | EB application   | NGO / BDO                        | EB, Toilets, P.F. Works completed.   |
|                     | Chinnangudi                      | Handing over by February end.  | NGO / TDIU                       | Internal road work is under progress. It will be over by 31.03.08.   |
| SIFFS               | Sathangudi                       | Land filling for additional 100 houses   | NGO / EO                         | EO to have joint inspection with NGO and to prepare proposals.   |
|                     | Vailankanni,                     |  |                                  | For internal roads, will be completed by 31.03.2008. Further it is extended to 30.04.2008. SG mix collection is under progress.  |
| EO, Town Panchayat  | Tharangambadi,                   | Internal Road  | EO, Town Panchayat               | For Sathangudi, Approach road and internal road completed for all 396 handed over houses. For Sathangudi, Kuttiyandiyur, Approach road will be completed by 15.03.2008. It is further extended to 31.03.2008. Internal road 600 metres pending.    |
| World Vision        | Kallar                           | Internal Road  | TDIU                             | <b>Internal road work:</b> Work under progress. Will be completed by 20.03.2008. 1000 mts done. Remaining 730 metres pending.  |
| TDIU                | All Sites                        | Service connection, Streetlight connection<br>Water Supply<br>Internal Road & Approach Road & Land filling | TNEB,<br>TWAD,<br>TDIU,<br>BDOs, | <b>SERVICE CONNECTION:</b><br>✿ <b>TDIU:</b> To give latest stage on individual houses connection for all 886 houses.  |
|                     |                                  |  |                                  | <b>STREET LIGHT:</b><br>✿ <b>TDIU:</b> To give latest stage for street lights requirement for all 886 houses.  |
|                     |                                  |  |                                  | <b>INTERNAL ROAD AND APPROACH ROAD:</b><br>❖ Estimates prepared. Work order to be issued by TDIU.  |
| E.O. Town Panchayat | Tharangambadi, Cyclone Shelter   | Provision of water supply land filling and approach road   | EO, T.P.                         | Proposal sent to DTP on November 2007. Waiting for EC meeting.   |
| BDO, Kollidam       | Thirumullaivasal Cyclone Shelter | Provision of water supply Land filling and approach road   | BDO, Kollidam                    | Approach road work commenced. For Land filling, BDO to inspect and give feed back on the requirement. TDIU to send proposals.  |

|   |                |                        |                       |   |
|---|----------------|------------------------|-----------------------|---|
| BDO<br>Sembanarkovil  | Chinnoorpettai | Road connectivity      | BDO,<br>Sembanarkovil | Estimate for road (18 lakhs) and bridge (33 lakhs) connecting the Chandrapadi has been prepared. Both road and bridge have to be included in NABARD works.                                    |
| TMSSS<br>(All sites)<br>(All sites)<br>CEE South &<br>Voluntariat | All sites      | Completion Certificate | EE, TDIU              | For all TMSSS sites and , For World Vision, Thideerkuppam houses will be given by 22.02.08.<br>For World Vision, all social infrastructures, by 29.02.2008. Further it is extended 7.03.2008. |
| VDS   | Arapallam      | Earthwork houses       | BDO / NGO             | BDO to inspect all sites and ask VDS to speed up.   |

#### IV. Closing of Temporary Shelters

| Location of the Temporary Shelter | No. of Temporary shelters yet to be vacated | Officer Responsible               | Issues   |
|-----------------------------------|---|-----------------------------------|--|
| DRO Bungalow backside (150)       | 150   | RDO TWAD<br>Municipality,<br>TNEB | <ul style="list-style-type: none"> <li>✚ TMSSS to complete all houses in Andanapettai (168) this week out of which 107 ready for occupation.</li> <li>✚ <b>In Andanapettai:</b> 90% Land filling work completed. Remaining land filling work to be completed by 29.02.2008.</li> </ul> <p>TDIU to instruct the land filling contractor to reconstruct the damaged door steps while doing land filling works. BDO to prepare estimates for temporary toilets.<br/>Septic tank administrative approval pending in PIU.<br/>Proposals sent on 25.09.07.</p> <ul style="list-style-type: none"> <li>✚ <b>In Saveriyarkoil:</b> 285 out of which 185 ready for occupation this week. AEE, TDIU, Nagapattinam instructed to remove the pushes early.</li> </ul> <p>For 185 houses, Individual EB and PF works will be completed by 20.02.2008.<br/>RDO can allot houses from 20.02.2008 onwards.<br/>Temporary toilet to be provided by BDO.</p> <ul style="list-style-type: none"> <li>✚ <b>Mahalakshmi Nagar:</b> 210 will be ready by this week Municipality is prepared estimate for 1 lakh for temporary toilets. This work is to be carried out by Kattida Maiyam</li> <li>✚ EB work will be completed by this week.</li> <li>✚ Collector had already instructed the RDO to concentrate on Vailankanni and DRO bungalow temporary shelter and take action to dismantle them before the end of current monsoon season.</li> </ul> |
| Keechankuppam                     | 36  | RDO                               | To be accommodated in Sellur   |
| Northpoigainallur                 | 26  | RDO                               | As per judgement all houses will be demolished and constructed afresh.   |

#### V. Govt – TDIU

| Name of the Habitation       | No. of houses | Date of Work Order | Earth Work | FC Laid | Stage of Progress |              |            |           |       | Package |
|------------------------------|---------------|--------------------|------------|---------|-------------------|--------------|------------|-----------|-------|---------|
|                              |               |                    |            |         | Basement          | Lintel Level | Roof Level | Roof Laid | Total |         |
| Pazhayar                     | 58 (new)      | 16.3.07            | -          | -       | -                 | 0            | 18         | 40        | 58    | RGRP    |
| Poompuhar                    | 149 (new)     | 1.5.07             | -          | -       | 52                | 26           | 21         | 50        | 149   |         |
| Poompuhar                    | 72 (in-situ)  | 12.4.07            | -          | -       | -                 | -            | -          | 72        | 72    |         |
| Poompuhar                    | 18 (new)      | 12.4.07            | -          | -       | -                 | -            | -          | 18        | 18    |         |
| Vanagiri                     | 88 (in-situ)  | 16.3.07            | -          | -       | 3                 | 7            | 10         | 68        | 88    |         |
| Vellapallam                  | 25 (in-situ)  | 1.05.07            | -          | -       | -                 | -            | 10         | 15        | 25    | BSNL    |
| Vanagiri                     | 130 (new)     | 16.3.07            | -          | -       | 3                 | 6            | 9          | 112       | 130   |         |
| Vanagiri                     | 51 (new)      | 1.5.07             | -          | -       | -                 | -            | 17         | 34        | 51    |         |
| Thideerkuppam (Akaraipettai) | 62 (in-situ)  | 1.5.07             | -          | -       | 7                 | 13           | 42         | -         | 62    |         |
| Seruthur                     | 233 (new)     | 12.4.07            | -          | -       | -                 | 5            | 19         | 209       | 233   |         |

## VI. Govt – TNSCB

| Name of the Habitation                | No. of houses | Total | Earth Work   | FC Laid | Basement | Lintel Level | Roof Level | Roof Laid | Total | Package |      |
|---------------------------------------|---------------|-------|--|---------|----------|--------------|------------|-----------|-------|---------|------|
| Mela Vanjore (Panangudi)              | 20 (new)      | -     | -  | -       | -        | -            | -          | 20        | 20    |         |      |
| Saveriyarkoil (Ariyanattu Street)     | 51 (new)      | -     | -  | -       | -        | -            | -          | 51        | 51    |         |      |
| Fisheries Land                        | 9 (new)       |       | 1  | -       | 8        | -            | -          | -         | 9     | RGRP    |      |
| Vailankanni (Pookara Theru)           | 165 (new)     | -     | 30   | 20      | 10       | -            | -          | -         | 60    |         |      |
| Nagore                                | 31 (new)      | -     | 6  | 20      | 5        |              |            |           | 30    |         |      |
| Thidderkuppam                         | 98            | 362   | 6  | 31      | 30       | -            | -          | -         | 67    |         |      |
| Salt Land                             | 168           |       | Work stopped for want of permission from Salt Dept. GOI.     |         |          |              |            |           |       |         |      |
| Customs Land & Postal Land            | 168 (new)     |       | Re propose G+1 model submitted to board land to be finalize. |         |          |              |            |           |       |         | BSNL |
| Fisheries Land                        | 182 (new)     |       | 40   | 40      | 40       | -            | -          | -         | 120   |         |      |
| Mahalakshmi Nagar (Vulnerable Houses) | 175 (New)     |       | 20   | 40      | 15       | -            | -          | -         | 75    | RGRP    |      |

## V. Govt. TNSCB Houses– Basic Amenities

| Name of the Habitation                 | App. Road  | Intl. Road               | Land Filling | Retaining Wall  | Septic Tank                         | House EB   | Street Lights  | Water Connection                |
|--|------------|--------------------------|--------------|---|-------------------------------------|--|--|---------------------------------|
| Mela Vanjore (Panangudi) – 20          |            |                          |              |   |                                     |  |  | Finished. 2 PF                  |
| Saveriyarkoil (Ariyanattu Street) – 51 |            |                          |              | Estimates sent to MD / TNSCB. Retaining Wall Not Req'd. |                                     |  |  | Finished. 5 PF To be Done-15 PF |
| Fisheries Land – 191                   |            |                          |              | Estimates to be prepared and sent to MD / TNSCB         | UGS – Tender Third recall – 6.3.08. | For all locations, TNSCB to send proposals to OSD for release of funds. Once received, to reimburse the amount incurred by TDIU for 20 houses of Melavanjur. | For all locations, TNSCB to send proposals to OSD for release of funds | To be Done-10 PF                |
| Vailankanni (Pookara Theru) – 165      | Not Req'd. | Estimates to be prepared | Not Req'd.   | Not Req'd.  |                                     |  |  | To be Done-16 PF                |
| Nagore – 31                            | Not Req'd. |                          |              | Estimates to be prepared and sent to MD / TNSCB         | Proposal to be prepared.            |  |  | To be Done-16 PF                |
| Thidderkuppam – 98                     |            |                          |              | Estimates to be prepared and sent to MD / TNSCB         |                                     |  |  | To be Done-16 PF                |
| Salt Land – 168                        | Not Req'd. |                          |              | Estimates to be prepared and sent to MD / TNSCB         | Proposal to be prepared             |  |  | To be Done-                     |
| Customs Land & Postal Land – 168       |            |                          |              | Estimates to be prepared and sent to MD / TNSCB         | Proposal to be prepared             |  |  | To be Done                      |

### General

#### **I. REVENUE DEPARTMENT**

- Both RDO's should closely monitor the issuing of house site pattas to the permanent shelters beneficiaries and bring good progress with statics on total number of houses, number of houses for which HSD given and balance yet to be given.
- Special Teams will be formed to ensure the registration of all relinquishment documents under the supervision of RDO's and necessary changes in village Taluk accounts should be made. In this connection both RDO's should sent specific proposals for booking all the relinquished sites under POB. This measure is very crucial and will certainly place the district administration in advantages position when untoward disasters like tsunami etc., occurs. This is also a very important measure in the sense that in case of future disaster valuable lives and properties can be saved by completing this exercise.
- Both RDO's should ensure that all new inhabitants should Tsunami permanent shelters have ration cards duly changed to the present relocated address. Both RDO's for also requested to ensure relocation / opening part time PDS shops to cater the needs of Tsunami permanent shelters beneficiaries.
- Both RDO's should be ensure transfer of names of the Tsunami permanent shelters beneficiaries to parts of the electoral rolls covering the new relocation sites.
- Both RDO's should examine relocation of elementary / middle / Secondary / Hr. Secondary School and sent proposal to Education Dept. for avoiding unwarranted travel by the school children of Tsunami permanent shelters beneficiaries.

6. Both RDO's are requested to ensure for change of address in all records maintained at DRS Tahsildars office taking into account the relocation of Tsunami permanent shelters beneficiaries.

**II. LOCAL BODIES**

1. All local bodies should examine the redistribution / delimitation of existing wards taking into account the mood electorates to the relocated sites on the one hand and ensuring equal distribution of electorates for all wards on the other hand
2. Lands / Internal roads / Community Assets / Approach Roads / Streetlights / O.H.T. / Water pipelines / P.Fs - All should be handed over by concern departments to the local bodies for further maintenance. After taking over charge of all these items, concern local bodies should update corresponding registers maintained in their offices for this purpose.
3. All local bodies should assess and start collecting house tax from all permanent shelter beneficiaries. They should simultaneously start collecting house tax for the already relinquished houses. They should also update the house tax assessments registers accordingly.

**III. TNEB**

1. In some of the cases individual house connections were given in the name of District Collector. It is informed by EB that name transfer in all these cases in the names of beneficiaries will incur an expenditure of Rs. 280 (Rs. 200 for name transfer and Rs. 80 for indemnity bond) per house connection. Necessary proposal should be sent to the Govt. either for sanctioning the requirement amount or for waiving the expenditure while effecting name transfer. EB should precisely give location wise cases with all relevant details for this purpose.

**IV. TWAD**

1. Common STP at TRC Steel Rolling Mill site should be taking over by Nagapattinam Municipality from 24.04.2008. Nagapattinam Municipality should immediately depute a Technical person for training by TRC in running the STP.

**V. HEALTH**

1. DD, Public Health should examine the necessity of creating / relocating Health Sub Centres in all relocated sites.

**VI. STATE TRANSPORT CORPORATION / RTO**

1. Both STC and RTO should examine the necessity of opening new mini bus routs / increasing the existing frequency of buses to the all relocated habitations.

**OTHERS**

2. The DRO, RR instructed the Officer and NGO's to inspect the construction site frequently and rectify the defects noticed earlier and monitor the progress of work then and there.
3. Collector had instructed the APO/TDIU, Nagapattinam to allocate work to the Technical Assistants immediately.
4. The Collector had strictly instructed the officials concerned to take necessary follow up actions on the decisions taken in weekly NGO's review meeting, without any delay.
5. The TNSCB is required to start the construction of 175 houses under Phase II housing at Mahalakshmi Nagar pending CRZ clearance.
6. Collector instructed the Officers and Engineers to give sufficient water supply and other basic amenities to the constructed houses without any omission before 31.03.2008.
7. Collector instructed the Officers and Engineers to rectify the defects pointed out by Thiru. Deepasha, SAG, Member Chennai on 18.02.2008, regarding construction of houses.

**TENTATIVE SCHEDULE FOR NEXT MEETING**

| NAME OF THE MEETING | DATE       | TIME        | VENUE                            |
|---------------------|------------|-------------|----------------------------------|
| NGO's Meeting       | 24.03.2008 | 4 to 6 p.m. | Mini Meeting Hall, Collectorate. |
| ADB Meeting         | 24.03.2008 | 6 to 7 p.m. | Mini Meeting Hall, Collectorate. |

Sd./-

**District Collector,  
Nagapattinam.**

**/By Order/**

**for District Collector.  
Nagapattinam.**