

MINUTES OF THE NGO'S WEEKLY REVIEW MEETING

Rc. No.4199/2006/J9

Dated: 20.11.2007.

**Collector's Office,
Nagapattinam.**

THE DISTRICT REVENUE OFFICER HAS CONDUCTED THE WEEKLY NGO'S REVIEW MEETING ON **19.11.2007** AT 4.00 P.M IN THE COLLECTOR'S MINI CONFERENCE HALL. THE FOLLOWING OFFICERS AND NGOS HAVE ATTENDED THE MEETING.

SDC, (R&R), RDO, NAGAPATTINAM, MAYILADUTHURAI, APO,EE,AEE, AES (TDIU), NAGAPATTINAM, AEE, TNEB NAGAPATTINAM, AEE, TWAD (RWS), THIRUVARUR, EO, THARANGAMBADI, VAILANKANNI ST,LA MAYILADUTHURAI, AEE –TNSCB, NAGAPATTINAM, BDO'S NAGAPATTINAM, KOLLIDAM, SIRKALI, THIRUMARUGAL, SEMBANARKOVIL, THALAINAYAR, KEELAIYUR, VEDARANYAM, AE, O&M, TNEB, SIRKALI, MUNICIPALITY, NAGAPATTINAM VEDARANYAM, , AD SURVEY, NAGAPATTINAM NCRC & NGO'S

THE FOLLOWING OFFICERS / NGOS DID NOT ATTEND THE MEETING NAMELY EE, BUILDING (PWD), CSI, PDA, GGF, SALVATION ARMY, SEVA BHARATHI, MATA, REAL PLAN, TMSSS, VDS, ISED.

THE FOLLOWING ISSUES WERE DISCUSSED IN THE MEETING:

I. Completed but not occupied

NGO	Habitation	Problem	Department / Official Responsible	Solution
CARE India	Palaiyar	Completed but not handed over houses (545)	RDO / TNEB / NGO/ TDIU/ BDO, Koll	<ul style="list-style-type: none"> ❑ Land filling for the nearby school is still pending due to water stagnation. ❑ NGO told that 88 houses are ready for occupation. RDO told that the list of beneficiaries could not be finalized due to dispute among the panchayatdars and a case U/s 107 CrPC has been filed in this connection.
CSI	Sellur	Providing septic tanks	EE / TDIU	40 toilets completed remaining toilets will be completed by this month end.
IID	Ambedekar Nagar South	Finalisation of Beneficiaries	NGO / RDO, NGT	Out of 65 houses allotted 34 are completed RDO is instructed to finalise the beneficiaries list before 30.11.2007.
KARAM	Kameshwaram	Incomplete construction work.	TDIU/EE	TDIU sent proposals to PIU. Orders awaited. Proposals also sent to OSD by TDIU.
KUDUMBAM	Vettaikaraniruppu	EB work pending (Service wire)	BDO	To monitor and speed up the work.
PDA	Seruthur	Septic Tanks not provided by NGO.	BDO, EE, TDIU	Work order issued on 19.10.2007. Work not yet started. To be started in this week. Work completed. 81 houses ready for occupation. Remaining 69 houses Colour washing & service connection works pending with NGO. To be completed in this week.
REAL PLAN	Sellur	House construction	NGO	Land filling work is still pending due to water stagnation. TDIU to finish the work by this week.
		Land filling	EE, TDIU BDO, NGT	<ul style="list-style-type: none"> ❑ 340 houses, application for service connection to be given by NGO by this week.
Seva Bharathi	Keechankuppam (Boat Yard)	Service connection and other basic amenities	TNEB / NGO / TWAD/ BDO/RDO / Municipality	<ul style="list-style-type: none"> ❑ Land filling It is told that internal road is being found in the site and separate land filling is not necessary. The Collector has instructed the AEE TDIU to inspect the site and report the fact in a week.

	Arcottuthurai, Kollitheevu, Mottandithoppu Poovanthoppu	Land filling work	Municipality Vdm.	It is told that JCMA is agreed to provide funds.
	Andanapettai, Sellur	Water supply & Land filling	TWAD / BDO/NGO	<ul style="list-style-type: none"> ✚ On eastern side of ECR 47 houses constructed. Pipe line work by TWAD completed. Public Fountain will have to be provided after land filling which will be completed this week. ✚ In Andanapettai land filling work completed on eastern side. On western side P.F to be provided by TWAD. It will be done after land filling. ✚ In Sellur the TMSSS contractor not yet reconstructed the damaged door steps of 37 houses.
TMSSS	All Sites			<ul style="list-style-type: none"> ✚ Vellapallam: For 75 houses in Vellapallam, 7 Public Fountain provided on Northern side. Public Fountain on Southern side under progress and will be complete within a week. ✚ For leech pit letter sent for administrative approval from TPIU. ✚ Mahalakshmi Nagar: For street light and service connection. 210 service connection given. Fittings in 15 street light will be fixed this week. ✚ Toilet: Tender for Under Ground Sewerage System opened on 11.10.07. Tender to be finalised by TWAD. Estimate at Rs. 1 lakh for temporary toilet is prepared by Municipality. To be executed by Kattida Maiyam. Place for temporary toilet has to be identified by Municipality and TNSCB. ✚ Street light work to be completed in this week. Amount remitted to EB. Out of 285 service connection 180 services effected. In the remaining 105 houses service wire work is pending by TDIU. Will be completed within a week. ✚ 5 Nos PF provided and effected in land filling area. Remaining P.F. to be provided after land filling. ✚ The DRO, RR has inspected the site along with officers concerned on 13.11.07. Accordingly, the TDIU has been instructed to do land filling work in rural area. Estimate prepared by TDIU and sent for administrative sanction.
	Mahalakshmi Nagar Vellapallam	Water Supply Service connections to houses, Streetlights Septic Tanks	TWAD TDIU / Nagapattinam Municipality / Municipality Vedaranyam,	
		Water supply Streetlight Service connection	TWAD TNEB	
TMSSS	Savariyarkoil		BDO, NGT Muni. Commr. NGT.	
		Water Stagnation		
	All Sites	Leech Pit /	NGO / TDIU	NGO will do leech pit only for Poovanthoppu (105) and Savariyarkoil (225). For the Municipal areas, TWAD is doing UGS in Municipal areas. In rural areas for 1253 houses fund requirement proposal to be sent to TPIU orders awaited.
	Mottandithoppu Arcottuthurai, (250+44) Chavadikuppam, (100) Maniyatheevu, (23) Sellur, (150) Vailankanni (150)	Completed but not handed over houses	TNEB / RDO / TDIU / BDO / TWAD / Municipality, Vedaranyam, EO, Vailankanni	<ul style="list-style-type: none"> ✚ Arcottuthurai: Allotment to be done by RDO in this week. ✚ Land Filling: Work to be completed.

World Vision	Nambiyar Nagar (Municipal Off. Opp.)	Individual House Connections Street light	NGO / RDO / TDIU / Municipality TNEB / TWAD / RDO NGT	<ul style="list-style-type: none"> ⊕ Phase I – 111 houses completed. EB connection energy sized Amount remitted for the remaining 353 houses by Municipality. Pole erection work for the 353+428 houses to be started by EB. ⊕ For 13 Street light - Work completed and to be energized by EB. ⊕ 111 houses ready for allotment. Allotment for 36 houses done by RDO and all the 36 houses were occupied. ⊕ Rain water stagnated in the site. Collector has instructed BDO AEE, Municipality to take joint inspection and take action to drain the water in two days. ⊕ The DRO, RR has inspected the site along with officers concerned on 13.11.07. Accordingly, the NGO World Vision is started land filling work to drain the water in the urban area.
World Vision	Savariyarkoil 1 (205)	Completed but not handed over houses Water Stagnation	RDO	
CARE Plan	Kottaimedu	Construction of houses	NGO	Work started on 12.11.07. BDO is instructed to monitor the work.

II. Non Started /Slow Progress

SIFFS	Sathangudi	340 in-situ houses.	NGO	Site clearance is in progress. Work started in 58 houses only.
-------	------------	---------------------	-----	--

III. General

AREDS	Papakovil	Laying of internal road and land filling New OHT	EE / TDIU TWAD	<p>Internal road: Can be done only after land filling.</p> <p>Land filling. Estimates prepared. Proposal sent for approval on 25.09.07 to TPIU. BDO told that there is water stagnation in the site. TDIU has already been instructed to take action to drain the water. Work is still pending.</p> <p>Tender finalized. Not started due to water stagnation.</p> <p>As per technical assistant It is told that this NGC is not doing service wire work due to shortage of fund. BDO has to take actions after contacting the NGO.</p>
Bitsunami	Naluvadapathi	Service connection	NGO / TDIU	Proposal for 22 lakhs sent to PIU for administrative approval on 25.09.07.
CASA	Perumalpettai Vanavamahadevi	Land Filling for entire rows of houses. Land filling including the pond.	TDIU TDIU	New site 45 houses: Site inspection done on 5.10.07 and estimate not yet approved by TDIU. The NGO during the review meeting on 12.11.07 has requested to stop the CC road work by TDIU for one month so as to facilitate them to speed up their construction work Collector has given one month time and instructed the NGO to speed up their construction work.
DPG	Kameshwaram	Formation of CC Road,	NGO / TDIU	Papakovil: Approach Road and land filling work is taking under NREGS, work is in progress.
World Vision	Thethi, Papakoil	Mayanam	BDO, NGT	14 labourers are working as reported by BDO. Notice sent to NGO on 28.09.07. No significant progress.
GGF (Absent)	Madathukuppam	Construction process / Service Wire connection	NGO / BDO / RDO	Approach road & Internal road work: Internal road work is in nearing completion. For approach road, material are being collected. Proposal sent to DTP Chennai on 24.09.07.
HOLY CROSS	Kesavanpalayam	Approach Road and Internal Road Land filling	E.O, Tharangambadi	

Rajiv Gandhi Trust	Neithal Nagar	Approach Road to Cyclone Shelter	Municipality, Nagapattinam	It is told that the JCMA has agreed to execute this work. Proposals sent to CMA by Municipality on 6.07.2007.
SEVAI	Poombuhar Vanagiri	Land filling Land filling of water stagnated area	TDIU	Work is still pending due to water stagnation. The EE, TDIU sent proposal to PIU on 25.09.07
Seva Bharathi (Absent)	Panangudi	EB application Water Supply	NGO / BDO TWAD	Poles erected. Service wire work completed. Street light work is under progress. OHT completed. Pipeline work completed. 3 Public Fountain provided. ✚ Sathangudi Tender for common sewerage opened on 11.10.07. To be approved by board.
SIFFS	Sathangudi Chinnangudi	Service connections / Streetlights	NGO / TNEB / BDO EB	✚ Amount remitted. Service wire work for 55 houses completed connection to be given by EB. For the remaining houses service wire work is in progress Application given for 40 lights. Amount remitted. EB to give connection this week.
Town Panchayats	Vailankanni, Tharangambadi,	Internal Road	EO, Town Panchayat /	For Tharangambadi : Work started, will be completed in this week. For Vailankanni : Re-tender opening on 26.10.07.
TNEB	Sambathottam	Streetlight connection	Municipality / TNEB	For 314 houses. Amount remitted by Municipality, E.B. work is in progress will be completed before the end of the month. Collector instructed to speed up the work. For streetlight application given by Municipality estimate to be prepared by EB in this week.
World Vision	Nambiyar Nagar (Municipal Off.opp) Kallar	Approach Road – Old Nagore Road Internal Road, Leech pit, Drainage facility	Municipality, Nagapattinam. TDIU	It is told that the JCMA has agreed to execute this work. Proposals sent to CMA by Municipality on 6.07.2007. ✚ 200 septic tanks work is in progress. ✚ Internal road work : Sand gravel work is in progress.
	Papakovil	Stability Certificate	EE /TDIU	Not yet given. EE, TDIU take immediate action and issue stability certificate. ✚ Service connection and Street light : Applications for service connection to be given by respective local bodies by this month end.
TDIU & TNSCB	All Sites	Service connection, Streetlight connection Water Supply Internal Road & Approach Road	TNEB, TWAD, TDIU, BDO's, Municipality	✚ Water Supply : TWAD to assess No. of P.F. to be provided in the sites constructed by TDIU & TNSCB and report by this month end. ✚ Internal Road and Approach Road : Estimates prepared. Work order to be issued by TDIU.
E.O. Town Panchayat	Tharangambadi, Cyclone Shelter	Provision of water supply EB connection land filling and approach road	EO, T.P.	Basic amenities of water supply, service connection, land filling and approach road to be provided by E.O. in this week.
BDO, Kollidam	Thirumullaivasal Cyclone Shelter	Provision of water supply EB connection land filling and approach road	BDO, Kollidam	Basic amenities of service connection and land filling to be provided by E.O. in this week.
CASA	Pushpavanam, Koozaiyar, Velu Nagar, Perumalpettai and Community Hall, Kooziyar ,	Stability Certificate	EE, TDIU	The Stability Certificate required by the NGO are pending with EE, TDIU for a long time. The Collector has instructed the EE, TDIU to give stability certificate to the NGO for the completed houses after proper verification without any delay.
World Vision Sevai	Papakovil Cooks Road			
TMSSS	All Sites			
AREDS	Vilunthamavadi, Papakovil			

IV. Closing of Temporary Shelters

Location of the Temporary Shelter	No. of Temporary shelters yet to be vacated	Officer Responsible	Issues
DRO Bungalow backside (600) Oosi Matakoil (Ariyanattu Street) (140)	740	RDO TWAD Municipality, TNEB	<ul style="list-style-type: none"> ✚ TMSSS to complete all houses in Andanapettai (168) by this week out of which 107 ready for occupation. ✚ In Andanapettai: Land filling work to be completed by this week. TDIU to instruct the land filling contractor to reconstruct the damaged door steps while doing land filling works. BDO to prepare estimates for temporary toilets. Septic tank administrative approval pending in PIU. Proposals sent on 25.09.07. ✚ In Saveriyarkoil: 285 out of which 185 ready for occupation this week. For 185 houses street light to be provided. Water supply 5 P.F. provided. ✚ Land filling estimate to be sanctioned. ✚ Mahalakshmi Nagar: 210 will be ready by this week. Municipality to prepare estimates for 1 lakh. This work is to be carried out by Kattida Maiyam ✚ EB work will be completed by this week. ✚ Temporary toilet to be provided by TDIU by this week. ✚ Collector has instructed the RDO to concentrate on Vailankanni and DRO bungalow temporary shelter; and take action to dismantle them before the end of current monsoon season.
ITI Campus	49	SDC (L.A) / BDO/ EB	SDC, LA told that only 18 are eligible. Out of this 8 are going to Sevabharathi and 10 are going to IID Trust.
E.G.S Pillai Dental College	44	SDC (L.A)	REAL Plan Sellur. SDC, LA told that out of 44, only 2 are eligible.
Sivan koil Nanadavanam	50	RDO	CSI, Sellur, land filling work is in progress.
Mela Vanjore	46	RDO	RDO to do allotment and dismantle in this week.
Vedanayagam Chetty Street (Near ADM College)	37	RDO	TMSSS, Sellur. Low lying site. Land filling work is in progress.
Keechankuppam	36	RDO	To be accommodated in Sellur
Northpoigainallur	26	RDO	Judgment Awaited.

V. Govt – TDIU

Name of the Habitation	No. of houses	Date of Work Order	Earth Work	FC Laid	Stage of Progress					Total	Package
					Basement	Lintel Level	Roof Level	Roof Laid			
Pazhayar	58 (new)	16.3.07	-	-	-	18	24	16	58	RGRP	
Poompuhar	149 (new)	1.5.07	-	70	10	45	20	4	149		
Poompuhar	72 (in-situ)	12.4.07	-	-	4	-	1	67	72		
Poompuhar	18 (new)	12.4.07	-	-	-	-	-	18	18		
Vanagiri	88 (in-situ)	16.3.07	-	-	5	18	40	25	88		
Vellapallam	25 (in-situ)	1.05.07	-	-	-	-	25	-	25		
Vanagiri	130 (new)	16.3.07	-	5	45	42	16	22	130	BSNL	
Vanagiri	51 (new)	1.5.07	-	-	-	-	41	10	51		
Thideerkuppam (Akaraipettai)	62 (in-situ)	1.5.07	-	-	22	40	-	-	62		
Seruthur	233 (new)	12.4.07	-	-	10	99	35	89	233		

VI. Govt – TNSCB

Mela Vanjore (Panangudi)	20 (new)	-	-	-	-	-	-	20	20	RGRP
Andanapettai (Thideerkuppam)	72 (new)	Remarks : Reproposal with G+1 model at customs land sent to TNSC Board.								
Saveriyarkoil (Ariyanattu Street)	51 (new)	-	-	-	-	-	-	51	51	
Boat Yard (Keechankuppam)	9 (new)	Remarks: Work order issued.								

Vailankanni (Pookara Theru) Nagore	165 (new) 31 (new)	Remarks: Tender opened on 29.08.07. To be approved by board Remarks: Work order issued. Remarks: Out of 362, work for 98 houses at Thideerkuppam just commenced TNSCB submitted proposals for G+1 model for the remaining 264 houses (168 Salt Land, 96 Customs Land) to board for approval.
Andanapettai (Thideerkuppam)	362 (new)	➤ <i>The Commissioner of Customs, Trichy and the Post Master General, Trichy have been requested to handover 5 Acres and 10,610 sq.ft of land in total which are under their possession for the construction of 264+72 houses by TNSCB. Vide Collector's Lr. Rc. No. 8739/06/J5 Dt. 19.10.07.</i>
Boat yard (Keechankuppam)	182 (new)	Remarks: Re-tender opened on 26.09.07. Tender to be approved.

BSNL

TENTATIVE SCHEDULE FOR NEXT MEETING

NAME OF THE MEETING	DATE	TIME	VENUE
NGO's Meeting	26.11.2007	4 to 6 p.m.	Mini Meeting Hall, Collectorate.
ADB Meeting	26.11.2007	6 to 7 p.m.	Mini Meeting Hall, Collectorate.
Progress Review Meeting with concerned officials	22.11.2007	7 p.m.	Collectors' Camp Office

Sd./-
District Collector,
Nagapattinam.

/By Order/

for District Collector.
Nagapattinam.

COLLECTOR SPECIAL

**PLEASE MAKE ARRANGEMENT TO
DONATE BLOOD ON THE FOLLOWING DAYS**

Sl. No.	Name of the Place	Date	Time
1.	Govt. Hospital, Vedaranyam	26.11.2007	9.00 a.m to 2.00 p.m.
2.	Govt. Hospital, Sirkali	3.12.2007	
3.	AVC, Arts & Science College, Mayiladuthurai	10.12.2007	